

| Page                                               | Section                            | Deficiency / Recommendation                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                     | Notes                                                                                                                                                                                                                                                                                        |
|----------------------------------------------------|------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <b>3.2: Site</b>                                   |                                    |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                 |                                                                                                                                                                                                                                                                                              |
| Page 8                                             | 3.2.3: Access and Egress           | <p>TRIP HAZARDS</p> <ul style="list-style-type: none"> <li>- Ground-floor retail tenant space egress door was obstructed and did not have a clear egress path at the time of inspection. Ensure tenant clears these areas as required.</li> </ul> <p>PROJECTIONS INTO PATH</p> <ul style="list-style-type: none"> <li>- There were projections into the required clear width lower than 34" above the floor or ground or between 34 inches and 80 inches above the floor or ground which exceeded 4 inches. (IBC 1010.1.1.1) Recommend having the obstruction removed to ensure safe egress as required.</li> </ul>                                                                                                                                                                                             | <p>Unfortunately, the inspector did not realize that we were entering the Croc Shop before they were open for business so all the racks that are placed outside were in the aisles.</p> <p>And obviously during normal operating hours this condition does not exist.</p>                    |
| Page 9                                             | 3.2.4: Paving, Curbing and Parking | Parking surface was weathered at the time of inspection. Recommend repair, coating and striping.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                | We are finalizing bids for this now.                                                                                                                                                                                                                                                         |
| Page 11                                            | 3.2.6: Landscape and Appurtenances | <p>VEGETATION</p> <ul style="list-style-type: none"> <li>- Trees within 10' of the curtain wall and roof area should be trimmed back to prevent damage of the facade and roofing system. Recommend having all trees trimmed back to acceptable distances.</li> <li>- All bushes and shrubs within 3' of the curtain wall should be removed or trimmed back to allow proper air circulation around the building envelope and prevent moisture/abrasive damage to the exterior curtain wall. Recommend having all encroaching vegetation be trimmed back to acceptable distances, or removed, as necessary.</li> </ul> <p>APPURTENANCES</p> <ul style="list-style-type: none"> <li>- Rear under stair storage door hinges were damaged/missing hardware when inspected. Repair as needed.</li> </ul>              | This will be taken care of this coming week.                                                                                                                                                                                                                                                 |
| Page 13                                            | 3.2.8.1: Water                     | <p>HOSE BIBS</p> <ul style="list-style-type: none"> <li>- Dripping leaks noted at exterior hose bib(s) when inspected. Repair as needed.</li> </ul> <p>BACKFLOW PREVENTER</p> <ul style="list-style-type: none"> <li>- Active leaks observed at backflow preventers when inspected. Repair as needed.</li> </ul>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                | <p>Hose bib will be replaced this next week.</p> <p>BFP will be addressed this week and will schedule with P&amp;S Plumbing to repair or replace the BFP.</p>                                                                                                                                |
| Page 14                                            | 3.2.8.2: Electricity               | Damaged exterior lighting and missing environmental covers observed. Recommend repair.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                          | Electrician will address this next week.                                                                                                                                                                                                                                                     |
| <b>3.3: Structural Frame and Building Envelope</b> |                                    |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                 |                                                                                                                                                                                                                                                                                              |
| Page 18                                            | 3.3.2: Building Frame              | <ul style="list-style-type: none"> <li>- Moisture/termite damaged support columns and posts noted. Repair/replace as needed.</li> <li>- Attic refrigeration piping condensation is causing moisture damage to wood framing/plywood materials when inspected. Repair as needed.</li> </ul>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       | <p>Met with contractor this week and waiting for a solution of how to splice the posts.</p> <p>Estimates pending.</p>                                                                                                                                                                        |
| Page 20                                            | 3.3.3: Facade and Curtainwall      | <p>BALCONIES/DECKING</p> <ul style="list-style-type: none"> <li>- Extensive termite and moisture damage observed at exterior balconies, bridges, and railing when inspected. Repair/replace affected materials as needed.</li> </ul> <p>CURTAINWALL</p> <ul style="list-style-type: none"> <li>- Extensive termite damage observed at siding, soffits, fascia, purlins, trim, and rafter tails when inspected. Replace/repair as needed.</li> </ul>                                                                                                                                                                                                                                                                                                                                                             | Met with contractor and are waiting on a detailed scope of work and estimate.                                                                                                                                                                                                                |
| Page 41                                            | 3.3.3.1: Fenestration System       | <p>STAIRS</p> <ul style="list-style-type: none"> <li>- Notable damage observed at stairs, railing, and landings when inspected. Repair as needed.</li> </ul> <p>DOORS</p> <ul style="list-style-type: none"> <li>- Extensive termite damage observed at ground-floor tenant space doors, framing, trim, and materials when inspected. Recommend replacement of ground-floor wood doors.</li> <li>- Attic access door to rear flat roofing area was damaged when inspected. Replace as needed.</li> </ul> <p>WINDOWS</p> <ul style="list-style-type: none"> <li>- Notable termite damage and broken window panes observed at the time of inspection. Repair/replace as needed.</li> <li>- Attic gable vent framing and louvers were worn/moisture damaged when inspected. Repair as needed.</li> </ul>           | Met with contractor waiting on detailed scope of work and estimate.                                                                                                                                                                                                                          |
| Page 50                                            | 3.3.4: Roofing                     | <p>MATERIALS</p> <ul style="list-style-type: none"> <li>- Damaged/worn roofing materials observed at ventilation duct penetrations, flashing, and rear roofing areas. Repair as needed.</li> <li>- Rear flat roofing area was recently coated; however, notable soft spots of damaged roof decking were observed when walking on the roofing areas. Recommend replacement of damaged/deteriorated roofing materials.</li> <li>- Loose flashing with missing fasteners noted at rear ridge flashing. Repair as needed.</li> </ul> <p>GUTTERS</p> <ul style="list-style-type: none"> <li>- Damaged gutters noted at left side of building.</li> </ul> <p>PENETRATIONS</p> <ul style="list-style-type: none"> <li>- Improper flashing noted at vent pipe penetrations when inspected. Repair as needed.</li> </ul> | <p>Met with roof contractor and waiting on estimate to repair.</p> <p>This was the area affected mostly by recent storms creating the damage in the restroom below.</p> <p>Coating was applied quickly to avert further damage. Restroom ceiling and walls are currently being repaired.</p> |
| <b>3.4: Mechanical and Electrical System</b>       |                                    |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                 |                                                                                                                                                                                                                                                                                              |
| Page 55                                            | 3.4.1.1: Supply and Waste Piping   | <p>WASTE / DRAIN</p> <ul style="list-style-type: none"> <li>- Numerous floor drains were clogged with standing water filling the drain enclosures when inspected. Recommend having a licensed plumber clear, repair, and bore-scope the waste plumbing for obstructions, damage, and/or bellies.</li> <li>- Improper termination/damaged PVC plumbing materials noted. Repair as needed.</li> </ul> <p>PLUMBING SUPPORT</p> <ul style="list-style-type: none"> <li>- Broken/missing plumbing support bracket(s) observed.</li> </ul> <p>DRAIN / WASTE / VENT PLUMBING</p> <ul style="list-style-type: none"> <li>- Damaged joint connection clamps noted in vacant space. Repair as needed.</li> </ul>                                                                                                          | <p>This was in the vacant space below Laverne's.</p> <p>We will have the plumbers inspect and advise on how to correct this issue.</p>                                                                                                                                                       |

|                                           |                                        |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      |                                                                                                    |
|-------------------------------------------|----------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------|
| Page 59                                   | 3.4.1.2: Domestic Hot Water Production | <ul style="list-style-type: none"> <li>- The overflow line was not installed in a manner consistent with the manufacturer's instructions; there cannot be 4 or more bends in the discharge pipe. Recommend having a licensed plumber evaluate and replumb as necessary.</li> <li>- Point-of-service electric water heater located at Laverne's bar area sink was worn and at the end of its useful service life. Replace as needed.</li> </ul>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       | This is in the tenant space. We will inform them of the required correction.                       |
| Page 63                                   | 3.4.3.1: Equipment                     | Roof-mounted HVAC equipment was in poor/deteriorated condition when inspected. Replace as needed.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    | We will schedule removal and patch this coming week. This may require a crane.                     |
| Page 64                                   | 3.4.3.2: Distribution                  | DUCTING<br>- Bathroom ventilation registers and ducting were encrusted with dust and debris when inspected. Recommend having the installed equipment, ducting, registers, and system professionally cleaned for air quality and respiratory health.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  | This will be completed this coming week.                                                           |
| Page 67                                   | 3.4.4.1: Service and Metering          | Left side main electrical equipment enclosure door could not open to the required 90-degree minimum due to being obstructed/blocked by a fire suppression sprinkler branch pipe. Relocate pipe as required.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                          | Contractor has been notified and waiting for schedule to complete the work                         |
| Page 69                                   | 3.4.4.2: Distribution                  | JUNCTION BOXES / SPLICES<br>- Missing junction box covers noted. Install covers as required.<br>- Improper termination of conductors noted. Recommend repair.<br>SWITCHES / LIGHTS / RECEPTACLES<br>- Damaged/missing cover plates noted. Repair as needed.<br>- Thermally damaged exterior outlet noted at Laverne's. Replace as needed.<br>LABELING<br>- About half of the panels were not properly labeled as required.<br>PANELBOARDS<br>- Panel located in an area which does not allow the minimum working space (30"W x 36"D x 78"H) in front of the panelboard/overcurrent device. Clear areas as required.<br>- Ground-floor vacant space: missing dead front at sub panel. Install as required.<br>- Open knockouts/twist-outs within a metal electrical cabinet (NEC 110.12(A)). Recommend having a licensed electrician replace the plastic plugs with metallic ones.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    | Electrician will address all these issues and schedule work accordingly.                           |
| <b>3.5: Vertical Transportation</b>       |                                        |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      |                                                                                                    |
| Page 77                                   | 3.5: Vertical Transportation           | <ul style="list-style-type: none"> <li>- No current inspection and load testing records available. Repair as required.</li> <li>- Property manager did not have a key to the elevator room when inspected; this is not normal practice and the property manager should maintain control of access to all building spaces. When observed at other buildings (2 other times), the elevator contractor was not conducting required servicing/inspections but was billing owners for services, bypassing the property manager for access by maintaining the keys. Strongly recommend replacing the locks to maintain access to all building spaces.</li> </ul>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           | Operating permit has been issued. Waiting for manufacturer and state inspector to coordinate test. |
| <b>3.6: Life Safety/Fire Protection</b>   |                                        |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      |                                                                                                    |
| Page 80                                   | 3.6.1: Sprinklers and Stand Pipes      | RISER<br>- Some of the fire riser equipment and support structures were heavily corroded when inspected. Recommend replacement.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      | We will have the installer evaluate and recommend corrective action.                               |
| Page 82                                   | 3.6.3: Fire Extinguishers              | Missing/expired extinguishers noted. Replace as needed.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              | Pac Rim Fire has been notified to return and correct these deficiencies                            |
| Page 85                                   | 3.6.4: Emergency Lighting              | About 1/3 of the installed emergency lighting devices operated when tested. Repair/replace inoperable units as needed.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               | Electrician will address all these issues and schedule work accordingly.                           |
| <b>3.7: Interior Elements</b>             |                                        |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      |                                                                                                    |
| Page 92                                   | 3.7.3: Interior Spaces                 | <ul style="list-style-type: none"> <li>- Ground-floor vacant tenant space was in poor condition when inspected; interior walls, ceilings, and finishes were removed/damaged with water actively entering through penetration leaks and foundation/floor drains/traps. Recommend restoration of space to a usable/rentable condition as needed.</li> </ul> STAIRS<br>- Janitor's closet stairs leading to top-floor attic and storage spaces had extensive termite damage and were considered unsafe for continued use. Replace as needed.<br>CEILING<br>- ABC space: visible moisture intrusion and damage observed at wood ceiling and framing materials. Repair as needed.<br>- Laverne's bathroom walls/ceilings at ventilation registers were moisture damaged when inspected. Repair as needed.<br>- Worn/damaged ceiling materials observed. Repair as needed.<br>DOORS<br>- Attic space door was inaccessible due to property manager not having a key to the space. Recommend re-keying or replacement of lock.<br>FLOORING<br>- Interior flooring within the tenant spaces appeared deteriorated and damaged at the time of inspection.<br>WINDOWS<br>- One of Laverne's bathroom jalousies was missing. Repair as needed.<br>- Damaged/missing screens observed at Laverne's former kitchen space. Repair/replace as needed.<br>WALLS<br>- Damaged wall materials noted. Replace as noted. | Tenant improvement of spaces generally get completed when we have an active tenant                 |
| Page 109                                  | 3.7.6: Bathrooms                       | <ul style="list-style-type: none"> <li>- Laverne's bathrooms each had one out-of-service toilet when inspected. Repair as needed.</li> <li>- Laverne's men's bathroom sink was missing the right side valve/handle when inspected.</li> </ul>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                        | Plumber has been called to complete this work prior to reopening the restrooms for service.        |
| <b>3.8: Commercial Cooking Facilities</b> |                                        |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      |                                                                                                    |

|                                |                                          |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                 |                                                                                                             |
|--------------------------------|------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------|
| Page 118                       | 3.8.1: Installed Equipment and Condition | <ul style="list-style-type: none"><li>- Walk-in cooler was not a professionally manufactured cooler and had extensive mold growth and moisture damage observed at interior and exterior areas of the enclosure. Recommend removal and replacement with a professionally manufactured refrigeration unit as needed.</li><li>- Keg/walk-in cooler refrigeration compressor and refrigerant plumbing was in poor and deteriorated condition when inspected. Replace as needed.</li><li>- Installed bar equipment appeared worn and nearing the end of its useful service life. Recommend replacement.</li><li>- Rear tenant area walk-in cooler freezer door was removed and freezer area compressor was not in service. Repair as needed.</li><li>- Rear tenant area walk-in cooler freezer door safety door release was damaged/inoperable when inspected. Repair/replace as required.</li></ul> | This is all tenant related equipment                                                                        |
| Page 124                       | 3.8.2: Exhaust System                    | Roof-mounted ventilation and ducting system was in poor condition when inspected. Recommend removal and replacement as needed.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  | This is all tenant related equipment                                                                        |
| 4. Additional Considerations   |                                          |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                 |                                                                                                             |
| Page 126                       | 4.1: ADA Considerations                  | <ul style="list-style-type: none"><li>- Laverne's: missing ADA conforming pads installed at the drain/waste plumbing when inspected. Install as required.</li><li>- Women's common: missing ADA conforming pads installed at the drain/waste plumbing when inspected. Install as needed.</li></ul>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              | Plumber has been called to complete this work prior to reopening the restrooms for service.                 |
| 7. Out of Scope Considerations |                                          |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                 |                                                                                                             |
| Page 131                       | 7.2: Insect/Rodent Infestation           | <ul style="list-style-type: none"><li>- Extensive termite damage observed at exterior soffits, fascia, rafter tails, purlins, windows, doors, balconies, walkways, bridges, stairs, and other exterior and interior wood materials and finishes. Recommend repair and tenting as needed.</li><li>- Notable termite damage observed at retail tenant space.</li></ul>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            | Met with contractor waiting on detailed scope of work and estimate.                                         |
| Page 132                       | 7.3: Mold Conditions                     | <ul style="list-style-type: none"><li>- Walk-in cooler was not a professionally manufactured cooler and had extensive mold growth and moisture damage observed at interior and exterior areas of the enclosure. Recommend removal and replacement with a professionally manufactured refrigeration unit as needed.</li><li>- Common men's bathroom ceiling had moisture damage and mold growth when inspected; this was in the area of the leaking refrigeration pipes in the attic. Repair as required.</li></ul>                                                                                                                                                                                                                                                                                                                                                                              | <p>This is all tenant related equipment</p> <p>Restroom ceiling and walls are currently being repaired.</p> |

**Appendix A.**  
**Opinions of Probable Costs**



| Description                                                                                                            | Summary Items                                                                                                           | Comments                                                                                                                                          |
|------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------|
| Slurry Seal, Type II-PMCQS-1h-EAS, (15bs/sy, 1/4", 18% asphalt emulsion), parking lot                                  | 3.2.4: Repair, patch, coat, and stripe parking surfaces.                                                                | Thius item is scheduled for completion in 2027 as a pat of normal maintenance. Seal Coat was completed four years ago.                            |
| Clearing & grubbing, heavy trees, to 24" diameter, cut and chip                                                        | 3.2.6: Cut back trees and vegetation from building.                                                                     | Landscapers have been directed to provide addition pruning in the next 30 days. This is normal maintenance                                        |
| Hose bib, 3/4", brass                                                                                                  | 3.2.8.1: Repair/replace hose bibs(s).                                                                                   | Plumber has been contacted to make repair.                                                                                                        |
| Backflow preventer, double check principle, corrosion resistant, automatic operation                                   | 3.2.8.1: Repair backflow preventer leaks.                                                                               | Plumber has been contacted to make repair.                                                                                                        |
| Light fixtures, residential, outdoor, PAR floodlights, 2 lamp, each, 150 W                                             | 3.2.8.2: Repair/replace damaged exterior lights and outlets.                                                            | Electrician has been contacted to make repair.                                                                                                    |
| Wood framing, heavy mill timber, columns, structural grade, 1500f, 8" x 8"                                             | 3.3.2: Replace damaged support posts.                                                                                   | This is common on the Island. Working with contract to secure bid. Work will be done within the next 90 days.                                     |
| Rotary / reciprocating refrigerant compressors, refrigeration, hermetic, switches and protective                       | 3.3.2/3.8.1/7.3: Replace walk-in cooler compressor, keg cooler, and repair main walk-in cooler.                         | Tenant responsibility. Tenant will be notified                                                                                                    |
| Subfloors, plywood, CDX, 3/4" thick                                                                                    | 3.3.2/3.7.3: Replace termite damaged and moisture damaged attic sheathing and stairs landing.                           | This work has already been bid and a contract is in place to complete.                                                                            |
| Wood framing, heavy mill timber, beams, built from 4" lumber, multiple 4" x 8"                                         | 3.3.3: Repair bridge framing, enclosure, railing, and beams.                                                            | Working with contract to secure bid. Work will be done within the next 90 days. This is common on the Island.                                     |
| 1-line pipe rail with attached handrail, steel, primed, 1-1/2" pipe                                                    | 3.3.3: Replace damaged railing, balconies, and enclosures.                                                              | Working with contract to secure bid. Work will be done within the next 90 days. This is common on the Island.                                     |
| Wood product siding, plywood, Texture 1-11, cedar, factory stained, 5/8" thick                                         | 3.3.3: Replace moisture/termite damaged siding rafter tails, soffits, and purlins.                                      | Working with contract to secure bid. Work will be done within the next 90 days. Much of this was repaired eight years ago during a major remodel. |
| Stair, shop fabricated, steel, 4'-0" W, incl picket railing, stringers, metal pan treads, excl concrete for pan treads | 3.3.3.1: Repair stairs and balcony decking.                                                                             | Work already contracted for an in progress.                                                                                                       |
| Doors, solid wood, six panel, pine, 1-3/4" thick stile and rail, 3'-6" x 8'-0"                                         | 3.3.3.1/7.2: Replace termite damaged, framing, and trim. This includes replacing broken fixed window panes.             | Working with contract to secure bid. Work will be done within the next 90 days.                                                                   |
| PVC louvers, movable blades, commercial grade, 36" x 36"                                                               | 3.3.3.1: Replace worn gabled vent louvers with vinyl louvers.                                                           | Work already contracted for an in progress.                                                                                                       |
| Steel roofing panels, on steel frame, corrugated or ribbed, galvanized, 24 gauge                                       | 3.3.4: Repair worn/damaged roofing, flashing, flat roofing materials, penetrations, and gutters.                        | Property was painted eight years ago as part of a major remodel. It is schedule again in two years.                                               |
| Pipe, cast iron soil, one hub, service weight, 4" diameter, lead and oakum joints 10' OC, includes                     | 3.4.1.1: Clear and repair drain, waste, and vent plumbing pipes and drains.                                             | Plumber has been contacted to make repair.                                                                                                        |
| Pipe, copper, tubing, solder, 3/4" diameter, type L, includes coupling & clevis hanger assembly 10' OC                 | 3.4.1.2: Repair water heater overflow pipe.                                                                             | Tenant responsibility. Tenant will be notified                                                                                                    |
| Water heater, electric, point of use, glass lined, energy saver, single element, 2.5 gallon                            | 3.4.1.2: Replace point of use water heater.                                                                             | Tenant responsibility. Tenant will be notified                                                                                                    |
| Split ductless system, cooling only, single zone, wall mount, 2 ton cooling                                            | 3.4.3.1: Replace worn HVAC equipment.                                                                                   | Tenant responsibility. Tenant will be notified                                                                                                    |
| Metal ductwork, fabricated rectangular, galvanized steel                                                               | 3.4.3.2: Clean and repair ventilation ducting and registers.                                                            | Tenant responsibility. Tenant will be notified                                                                                                    |
| Sprinkler system components, connector for sprinkler heads, 60" length, 1/2" and 3/4" outlet size                      | 3.4.4.1/3.6.1: Relocate sprinkler pipe from main electrical enclosure. This includes replacing corroded riser supports. | Fire Sprinkler company contacted to complete repair.                                                                                              |
| Panelboards, 3 phase 4 wire, main lugs, 120/208 V, 100 amp, 24 circuits                                                | 3.4.4.2: Repair electrical panels, junction boxes, and electrical defects in this section of the report.                | Electrician has been contacted to make repair.                                                                                                    |
| Hydraulic passenger elevators, for 2,000 lb. capacity, add                                                             | 3.5: Service, inspect, and load test elevator. This includes rekeying lock.                                             | State has been non responsive to our requests due to limited staffing.                                                                            |
| Fire extinguishers, dry chemical, pressurized, standard type, portable, painted, 10 lb.                                | 3.6.3: Replace expired/missing extinguishers.                                                                           | Work will be completed in the next 30 days.                                                                                                       |
| Emergency lighting units, lead battery operated, twin sealed beam light, 25 W, 6 V each                                | 3.6.4: Replace inoperable emergency lights.                                                                             | Electrician has been contacted to make repair.                                                                                                    |
| Repair and renovate interior tenant spaces.                                                                            | 3.7.3: Repair and renovate interior tenant spaces. This includes repair of interior tenant non-bathroom spaces.         | Tenant responsibility. Tenant will be notified                                                                                                    |
| Water closet, tank type, vitreous China, floor mounted, close coupled, two piece, includes seat,                       | 3.7.6: Repair out of service toilets.                                                                                   | Tenant responsibility. Tenant will be notified                                                                                                    |
| Faucets/fittings, sink, faucets                                                                                        | 3.7.6: Repair bathroom faucet.                                                                                          | Tenant responsibility. Tenant will be notified                                                                                                    |
| Cooler, commercial kitchen equipment, reach-in, beverage, 6' long                                                      | 3.8.1: Replace bar equipment.                                                                                           | Tenant responsibility. Tenant will be notified                                                                                                    |
| Fans, roof exhauster, centrifugal, aluminum housing                                                                    | 3.8.2: Remove and dispose of roof-mounted vent equipment.                                                               | Tenant responsibility. Tenant will be notified                                                                                                    |

|                                                                                                                                                |                                      |                                                |
|------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------|------------------------------------------------|
| Insulation, insulated protectors (ADA), for exposed piping under sinks or lavatories, vinyl coated foam, Velcro tabs, p trap, 1-1/4" or 1-1/2" | 4.1: Install/repair ADA p-trap pads. | Tenant responsibility. Tenant will be notified |
|------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------|------------------------------------------------|